

ZONE: ABAJI
 PROJECT COORDINATOR: A. U. Izzat (08032892059)
 Date of Award: 17th July, 2009
 Date Reporting: 30th September, 2009

Note: To view project's photograph, hold down the 'ctrl' key and Click on the project

S/N	Ref.No.	Project Description	Location	Contract Sum (N)	Start Date	Completion Period	Level of Completion		Amount Certified for Payment (N)	Contractor's Information		Remarks
							Narrative	%		Name	Phone	
1	FCT/SEB/TC/2009/076	Rehabilitation of block of 8 classrooms	GGSS Abaji	19,055,870.91	18/08/09	16 wks		10		M/s Muharu Nig. Ltd		Work in progress
2	FCT/SEB/TC/2009/170	Construction of Kitchen and dining hall	GSS G/Karya	30,929,566.50				0		M/s Ekwenugo Inv. Co. Ltd		Work yet to start
3	FCT/SEB/TC/2009/713	Construction of 1 block of students hostel	GSS G/Karya	23,567,756.19	01/01/2009			0		M/s Mak'aji Integrated Concept		Work yet to start
4	FCT/SEB/TC/2009/167	Construction of drainage and landscaping	GGSS Abaji	30,929,566.50				0		M/s Imabel Nig. Ltd		Work yet to start
5		Construction of 1 block of students hostel	GSS G/gwada	23,567,756.18				0		M/s Haruna Global Nig. Ltd		Work yet to start
6		Provision of solar powered borehole	GSS G/gwada	9,337,037.45				0		M/s A. Nig. Ltd		
7		Constructon of temp. kitchen & students hostel	GSS G/Karya					30				

PROGRESS REPORT ON SEB CAPITAL PROJECTS

KUJE ZONE

Project co-ordinator - Abubakar Aliyu (08053681706)

Date of award - 18th November, 2009.

Date of Reporting - 27th October, 2009

Note: To view project's photograph, hold down the 'ctrl' key and Click on the project

S/no.	Project no.	Project Description	Location /School	Contract Sum(N)	Commen- cement date	Level of completion		Payments certified		Company		Remarks
						Narrative	%	Paid	Outstan ding	Name	Phone	
1	FCT/SEB/C ON/847	Reconstruction of block of 2 classrooms	GSS Kuje	6,682,614.75		Painting and Fixing of electrical fittings is on-going.	85	none	none	m/s salama global Nig. ltd	+2347055490242	Handing over in progress
2		Reconfiguration of kitchen	GSS Kuje	2,300,000.00	04 th /08/09	Partitioning and plastering Is on going	40	none	none	Salamka scientific ltd	+2348062299377	On-going
3	FCT/SEB/C ON/887	Renovation of block of 2 classrooms	GGSS Kuje		17 th /08/09	Block work in progress	10	none	none	m/s nana aisha Nig ltd	+2348035920886	In progress
4	N/A	Construction of perimeter fence	GSS Kuje	26,210,201.79	None	None	0			m/s bwadam invest ltd	N/A	Yet to take procession of site
5	N/A	Flooring of Dining Hall	GSS Kuje	2,480,992.00	23/09/09	None	0			Kamy comm. & contract	N/A	Preparing to mobilize to site

											Nig ltd		
--	--	--	--	--	--	--	--	--	--	--	---------	--	--

ZONE: KWALI
 PROJECT COORDINATOR: Saliu Aliyu (08036330817)
 Date of Award: 18th November, 2008
 Date of Reporting: 30th October, 2009

Note: Click on each project description (column 3) below to view its photograph

S/N	Ref.No.	Project Description	Location	Contract Sum (N)	Start Date	Comple-tion Period	Level of Completion		Amount Certified for Payment (N)		Contractor's Information		Remarks
							Narrative	%	Paid	Outstanding	Name	Phone	
1	FCT/SEB/CON/907	Construction of 1 No. block of students hostel	GSS Dangara	23,560,937.40	05/08/09	16 wks	Head coarse level	30			M/s De Donex Int'l Global Ltd	08033481608	Contractor applied for CV, yet to be paid
2	FCT/SEB/CON/913	Construction of kitchen/dining hall	GSS Dangara	38,597,679.99	18/08/09	16 wks	Hard core laid, about to cast DPC concrete	12			M/s Econ Kantoma Nig. Ltd	08034343043	Work in progress